March 14, 2023 - Design Review Meeting #11



Meeting Summary

Project: Arlington Avenue Bridges	Date: March 14, 2023, 2022, 1 PM
Topic: Design Review Committee – Meeting #11 • Utility Updates • Environmental Updates/Commitments • 30% Review Comments / 65% Design Submittal • Schedule	Location: Virtual - Microsoft Teams Conference Call

Participants

Judy Tortelli – RTC Project Manager	Michael Dulude - RTC
Matt Brezina – City of Reno Parks and Rec	Doug Maloy - RTC Engineering Manager
David Hutchinson - City of Reno Traffic	Barb Santner – Stantec
Kurt Dietrich – City of Reno	Jeffrey Grob – Stantec
Joe Coudriet – City of Reno Hydraulics	Kaci Stansbury – Jacobs Project Manager
Tim Hendricks – City of Reno, Manager Street Maintenance	Laura Meyer – Jacobs Environmental
Phil Kanegsberg - NDOT	Robbie Coomes – Jacobs Bridge Lead
Eric Scheetz - Washoe County	Kayann Jongsma, Jacobs, Drainage
Peter Fleischmann- FHWA	Manville Strand – Jacobs Roadway Design
(757) 846-1055 (unknown)	Emilee Edginton – Jacobs

DRC Members not in attendance:

Kerrie Koski - City of Reno, City Engineer	Chad Matty – FHWA, Bridge Engineer
Trina Magoon - City of Reno	Kayla Dowty - CTWCD
Chief Dave Cochran - Reno Fire	Sara Going - RTC
Khalil Wilson - City of Reno Engineering Manager	Andrea Gutierrez - FHWA
Julie Trumpoldt - Jacobs, Roadway Design	Jim Clarke - Jacobs
Theresa Jones – City of Reno	Calvin Black – Jacobs, Hydraulic Modeling
Travis Truhill - City of Reno, Maintenance	Joe Couto - PSREC
Ryan Bird – City of Reno	Jason Mortensen - Charter
Bryan Heller – City of Reno	Armando Grajeda - Charter
Kelly Petersdorf – City of Reno	Rex Dalen - Charter
Andrew Stanford - City of Reno, Operation & Maintenance	Clifford Cooper – AT&T
Eric Yount- NDOT Hydraulics	Steve Lewis – AT&T
Chris Young – NDOT, Environmental	Phil Braum - Zayo
John L'Etoile – NDOT, Landscape & Aesthetics	Manuel Valencia - Zayo
Jessen Mortensen – NDOT Bridge	Steve Volk - TMWA
	i

Dan Doenges – RTC Director of Planning	Becca Epstein – TMWA
Dale Keller - RTC Director of Engineering	Thomas Speer - TMWA
Benjamin Eide-Hughes - NV Energy, Electric	Kelly Webster – NV Energy, Gas
Nicole Felley - Verizon	Brandon Jacome - Verizon
Brad Enea, Century Link / Lumen	Marlo Shelton, Lumen

Attachments:

• Arlington Avenue Bridges Aesthetic Stakeholder Working Group #11 PowerPoint Slides

Discussion Items

1. Introduction

- a. Judy Tortelli welcomed the group and started the 11th design review meeting.
- b. Kaci Stansbury informed the group that the 60% submittal was submitted last week.
- c. Kaci conveyed to the utility companies that this meeting would not include a utility update and they could drop off if needed. She said that the team would contact the utility companies directly to discuss specific items, like the connections at the bridge and roadway and then to the amphitheater.

2. Environmental Update and Commitments

- a. Laura Meyer discussed the Environmental update. She reported that for NEPA, the team is working on the Categorical Exclusion (Cat Ex) for NDOT so that they can send it to FHWA for signature.
- b. She said that they are working on a few key clearances:
 - i. Section 106 for Geotechnical They have two concurrences on Geotech boring work, but they are working on getting another State Historic Preservation Officers (SHPO) concurrence on SB2205. She said that when the geotechnical consultation is complete, they will submit the documentation for the project to SHPO.
 - ii. Section 4(f) they coordinated with the City of Reno (City) for approvals for Riverwalk and Wingfield Park, including the Whitewater Park. They have concurrences with the City. Those will be sent to FHWA for final approval.
 - iii. Section 7 She said that they were notified last week that the Fish and Wildlife Service are working on a concurrence letter that will cover the Geotechnical and Project Construction work. There will be two permits.
 - iv. Section 408 permits (two permits Geotechnical and Project Construction)
 - 1. Geotechnical She said the Army Corp of Engineers (USACE) is reviewing the 408 permit application for Geotechnical. They are expecting authorization by July 2023. The team is concurrently working on the 401 permit and 404 permit applications for the project and those should be submitted to the agencies by next week.
 - 2. Project Construction The team submitted the Section 408 application to Carson-Truckee Water Conservancy District and approval is expected this week. The team is working on the 401 permit and 404 permit but the applications will be held until the Section 408 permit is approved. Judy Tortelli confirmed that at the 3/14 Carson-Truckee Water Conservancy District Board meeting, the application was approved and once the modeling is complete it will be submitted to the USACE.

c. Technical Memos

i. Laura Meyer reported that as we move into the 90%, we will need to ensure that we include the commitments made in the NEPA process into the plans and specifications. Kaci highlighted the commitments table (see presentation).

3. Project Updates/Questions

- a. Kaci said that the responses to the 30% will be sent to the group later this week.
- b. Kaci asked the group that while they are reviewing the 60% to make note of the Bridge Design Criteria Report and review the flood water loading, debris loading, etc. because it will affect the design and will be difficult to change the design at 90%.
- c. Kaci stated that they met with the Carson-Truckee Water Conservancy District regarding the Drainage and Hydraulic Report. She said that they would like to set up a meeting with City of Reno Hydraulics next week. Joe Coudriet asked if the intent is for the City to provide comments before the due date. Kaci clarified that the meeting is to explain the report prior to the City's review. Joe Coudriet suggested to include Washoe County. Eric Scheetz said that he will discuss it with George Robison to see if he wants to be included in the meeting since he is reviewing the modeling.
- d. Kaci indicated that Fire Truck Movement Exhibits at the intersection of Island Avenue are in progress for the City of Reno

- and Fire Department.
- e. Judy Tortelli asked if Jacobs had created a Design Exception Report. Kaci said that they will finalize and send out to the group next week.

4. Schedule Update

- a. The agencies review period for the 60% is until March 31th.
- b. Kaci reported that the next public meeting will be in April as a virtual meeting.
- c. Kaci said the agency coordination meeting will also be held in April.
- d. The 90% is schedule to be submitted in October 2023.

Meeting started at 1:00 PM

Meeting Adjourned at 1:20 PM